COMPLETION REPORT

1	Name of the work	Providing Connecting Road to Navy Layout in Ward No. 14 T. Dasarhalli Sub-Division
2	Sanctioned Estimate No. & Date	T.S.M.D : ಎಂ.ಇ/ಎಸ್.ಡಿ.ಎಲ್/11/12-13 dt 6.8.2012
3	Head of Account which is chargeable	PW10190
4	Instrument Order NO. & Date	EE/DD/071/12-13 dt 15-6-2012
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	6 months
b	Delay in Exculpation of Work	—
7	Measurement recorded in	30-05-2016
8	Check Measurement of the Asst	—
9	Name of the office/official in charge of the work	AEE T. Dasarahalli Sub Division.
10	a) Asst. Eng/junior Eng	J Section Clerk
	b) Asst. Exe Engineer	Forwarded

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
34.20	3620000-00	—	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER - 3
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.